

RENOVATION VERTICAL RISER PIPES KITCHEN DRAIN

COMPLEX Belvédèrebos, ZOETERMEER - **nr. 123-246**

Strandpart -->

		stprt 1	stprt 2	stprt 3	stprt 4	stprt 5	stprt 6	stprt 7	stprt 8	stprt 9	stprt 10	stprt 11	stprt 12	stprt 13	stprt 14	Building corner
Floor	10									246	245	244	243	242	241	
Floor	9									240	239	238	237	236	235	
Floor	8	234	233	232	231	230	229	228	227	226	225	224	223	222	221	
Floor	7	220	219	218	217	216	215	214	213	212	211	210	209	208	207	
Floor	6	206	205	204	203	202	201	200	199	198	197	196	195	194	193	
Floor	5	192	191	190	189	188	187	186	185	184	183	182	181	180	179	
Floor	4	178	177	176	175	174	173	172	171	170	169	168	167	166	165	
Floor	3	164	163	162	161	160	159	158	157	156	155	154	153	152	151	
Floor	2	150	149	148	147	146	145	144	143	142	141	140	139	138	137	
Floor	1	136	135	134	133	132	131	130	129	128	127	126	125	124	123	
	Storage	237	224	210	196	183	169	156	common	150	137	123	108	95	81	

Planning Complex Belvédèrebos

Week 49

Week 50

	3-dec	4-dec	5-dec	6-dec	7-dec	8-dec	9-dec	10-dec	11-dec	12-dec	13-dec	14-dec	15-dec	16-dec
Crane														
Set up workplace / clean up workplace														
Mask off workplace					1	2				3	4	5	6	
Disconnect pipeline					1	2				3	4	5	6	
Apply liner kitchendrain					1	2				3	4	5	6	
Curing liner					1	1	2				3	4	5	6
Milling open connections						1	2				3	4	5	6
Connecting renovated pipeline / clearing workplace						1	2				3	4	5	6

Planning Complex Belvédèrebos

Week 51

	17-dec	18-dec	19-dec	20-dec	21-dec	22-dec	23-dec	24-dec	25-dec	25-dec
Crane										
Set up workplace / clean up workplace						O	S			
						P	t		K	K
Mask off workplace			7	8		R	a		e	e
Disconnect pipeline			7	8		U	r		r	r
Apply liner kitchendrain			7	8		I	t		s	s
Curing liner				7	8	M			t	t
Milling open connections				7	8	E	v		m	m
Connecting renovated pipeline / clearing workplace				7	8	N	a		i	i
							k		s	s

Planning Complex Belvédèrebos

Week 2

Week 3

	7-jan	8-jan	9-jan	10-jan	11-jan	12-jan	13-jan	14-jan	15-jan	16-jan	17-jan	18-jan		
Crane														
Set up workplace / clean up workplace														
Mask off workplace			9	10	11	12				13	14			
Disconnect pipeline			9	10	11	12				13	14			
Apply liner kitchendrain			9	10	11	12				13	14			
Curing liner				9	10	11	12				13	14		
Milling open connections				9	10	11	12				13	14		
Connecting renovated pipeline / clearing workplace				9	10	11	12				13	14		

Dear residents,

VSR Leidingrenovatie will carry out maintenance on the sewer system for VvE Belvédèrebos. As part of this approach, VSR Leidingrenovatie will soon start tackling the kitchen's stand pipe. They do this by gluing a new flexible plastic sewer system (liner) into the existing sewer system. They call this "relining". You will receive or have already received a letter with information about these activities.

What can you expect?

We advise you to be at home on day 1 of the work. If you cannot be at home, we ask you to hand over your house key labeled to our main mechanic. In this way, rapid action can be taken in the event of an emergency and any damage can be limited. The work on the sewage system means that you can temporarily not use the kitchen drain.

For questions about renovating your sewer, please contact VSR Leidingrenovatie on telephone number 0165-393260 or 06-57617978. Would you like to know more about the technology used by VSR? Check out the website www.vsrleidingrenovatie.nl

Costs for damage and/or nuisance caused by not (correctly) following the instructions in the letter for residents are for the account of the resident.
(for example, using the kitchendrain at a time when this is not possible)